

AGENDA ITEM NO: 4

Report To: Regeneration Committee Date: 12 May 2011

Report By: Corporate Director Report No: R195/11/AF/sm

Regeneration and Environment

and Chief Financial Officer

Contact Officer: Andrew Gerrard Contact No: 01475 712456

Subject: Capital Programme 2010/11 to

2013/14 - Progress

1.0 PURPOSE

1.1 The purpose of the report is to update the Committee in respect of the status of the projects forming the Regeneration Capital Programme and to highlight the overall financial position.

2.0 SUMMARY

- 2.1 This report advises Committee in respect of the progress and financial status of the projects within the overall Regeneration Capital Programme.
- 2.2 It can be seen from the table that the projected spend is £62.902m, which means that the total projected spend is on budget.

3.0 RECOMMENDATION

3.1 That the Committee note the progress on the specific projects detailed in the Appendix.

4.0 BACKGROUND

4.1 Council on 10th February 2011 approved a three year capital programme covering the period 2011/14.

5.0 PROGRESS (major projects)

- 5.1 Gourock Transport Interchange: Phase 1 construction works to build the new station has been completed. The contract for Phase 2 is now awarded and site work is expected to commence after detailed design in March 2011 with completion of Phase 2 scheduled for February 2012. Initial draft proposals for master planning the pierhead area were presented to the Central Gourock Redevelopment Working Group on 12 May 2010 and the feasibility work is now complete. A further meeting of the Central Gourock Redevelopment Working Group was held on 15 December 2010 to review the latest draft proposals. Further aspects of the project are covered separately on the agenda as part of the Riverside Inverclyde Operating Plan 2011/12 report.
- 5.2 Sports & Pitches Strategy: Design teams have been appointed for all the major projects within the Sports and Pitches Strategy. The contract to replace the pitches at Broomhill and George Road is complete. The works at Gourock Park Amphitheatre, Gourock Park Pavilion DDA works, Parklea Phase 1 (3G pitch), Parklea Phase 2 (infrastructure works), Parklea Phase 3 (grass pitches) and Broomhill Changing pavilion are also now complete. Letters of acceptance have now been issued for Ravenscraig Stadium, Parklea Phase 5 (Community Sports Facility) and Parklea Phase 6 (Remedial Works). Tenders have been returned for Parklea Phase 4 (Grass Pitches) and the issue of the letter of acceptance will be timed to allow a start on site at the end of the football season. Due to competitive market conditions the cost of the projects at Parklea are under budget by approximately £800,000 overall. Officers will report back to committee with advice on how this will be dealt with. Gourock Pool Enabling Works are now complete and a letter of acceptance has been issued for the main contract works. Design work for Rankin Park is ongoing following the decisions made at the January Committee.
- 5.3 Arts Guild: This Horizon Project has an approved budget of £2.00m. An additional £0.50m was approved by Council (12/02/2009) from revenue reserves (CFCR). The Arts Guild was awarded £378k by the Big Lottery in late May 2010. Works commenced on site on the 22 November 2010. Piling commenced in December and is complete allowing ground beams to be commenced. The project is currently 3 weeks behind programme, due to inclement weather and underground obstructions encountered which disrupted piling operations.
- 5.4 Devol Glen Stabilisation Works: Works are substantially complete on site with only minor landscaping works outstanding.
- 5.5 Lunderston Bay Visitor Facility: The problems relating to the connection to the main sewer have now been resolved with Scottish Water and a quote for these works has been received from Business Stream. Other issues relating to the water supply are still to be resolved prior to the project progressing.
- 5.6 Please refer to the status reports for each project contained in Appendix 1.

6.0 IMPLICATIONS

- 6.1 The figures below detail the position at 25th March 2011. Expenditure to date (to period 12) is £4.652m (90%).
- 6.2 The current budget is £62.802m, made up of £15.784m supported borrowing, £44.865m prudential borrowing, £2.153m CFCR and nil grant funding. The current projection is £62.802m which is on budget.

<u>Service</u>	Approved Budget £000	Current Position £000	Overspend / (Underspend) £000
Regeneration & Planning	20,900	20,900	-
Property Assets & Facilities Management	40,893	40,893	-
Community Investment Fund	1,109	1,109	-
Total	62,902	62,902	-

6.3 The approved budget for 2010/11 is £13.015m. The Committee is projecting to spend £5.169m, with slippage/rephasing of £7.846m (60%) into future years, the main reasons for which are explained in Section 5.

7.0 CONSULTATIONS

- 7.1 There are no direct staffing implications in respect of the report and as such the Head of Organisational Development, HR and Performance has not been consulted.
- 7.2 There are no legal issues arising from the content of this report and as such the Head of Legal and Democratic Services has not been consulted.

8.0 LIST OF BACKGROUND PAPERS

8.1 Property Assets and Facilities Management Capital Programme Technical Progress Reports April 2011 (a technical progress report is a project specific report which details the financial and progress position for current projects which have a legal commitment).

Inverciyde

COMMITTEE: REGENERATION

33 0003	31/3/10	Budget	Est	lb 2(2011/12 20	2012/13 20	2013/14 20	Est Fr 2014/15 Y	Future Sta	Start Date Co	Completion	Completion	Sintes
									0003		Date	e e e e e e e e e e e e e e e e e e e	
Supported Borrowing Supported Borrowing Subported Borrowing Subported Borrowing Subported Borrowing Subported Borrowing Subported Borrowing Subported Interchange (Includes £300k funded from CFCR) Supported Subported	392	50 350	000	000	35	5 2208 1000	000	000	000	Mar-10	lba	lba	
Regeneration and Planning Supported Borrowing Total	392	400	40	40	52	3213	0	0	0			****	
1748 4992	104	1416 1740	28 675	28 675	900	716	0 00	00	00	Apr-11 Apr-11	Mar-11 Jun-12	Jan-12 Jun-12	Jan-12 Letter of acceptance issued Jun-12 Phase 2 Infravorbun Works complete. Phase 3 Grass Pliches complete. Tenders for Phase 4 Pitches refurmed. Letters of Acceptance for Phase 5 Community Sports
338 1400 2250 600 315	00000	1766 0 0 0	158 0 0	158 0 0	70 500 0 0	800 800 500 238	100 2250 100 15	00000	00000	5 5 6 5 5	Aug-12	tha	Facility and Phaso & Remedial Works have been issued. Project cancelled
700 277 46 1793	208 9 37	56 35 743	0 37 137	0 23 75 1	400 1149	250 0 0 470	0000	0000		tba Jan-10 Feb-10 Oct-10	Jun-10 Mar-10 Oct-11	Apr-10 May-10 Dec-11	Appr10, Complete May-10 (Complete Dec-11 Emabling works contract complete. Letter of Acceptance for main contract issued. Site start imminent.
991 220 624 674	960 0 118 0	43 185 532 302	50 187 545	50 187 545 0	-19 11 156	0 0 0 0 0 0 0 0	0000	0000	0000	Sep-09 Jun-10 Feb-10	Mar-10 Aug-10 Mar-10	Mar-10 Nov-10 May-10	Mar-10 Complete Nav-10 Complete. May-10 Complete.
Birkmyre Drainege 140 Pitches Strategy Balance 0 Regeneration and Planning Prudentially Funded Total 17200	0 0 1706	0 0 918	1879	1879	0 0 5437	130 0 5553	10 0 2625	500	000	99			
0	0	0	0	0	0	0	0	0	0				
Rogeneration and Planning Additional Funding Total	0	o	o	0	0	0	0	0	0				
20900	2098	7218	1919	1919	5492	8766	2625	0	0		3.		
		- Pay											
Carried Forward from Previous Years Kilmacolin Village Centre (includes £150k funded from CFCR) Major Works 2008/09 Dovol Glen Stabilistation Works 391 Office Accomposition Alloration 2008/09	394 127 0	1222 355 230	1222 240 0	846 240 0	24 24 150	0 001	0 00	0 00	0 00	Oct-09 Dec-10 Apr-11	Oct-10 Mar-11 Mar-11	Dec-10 Apr-11 Mar-12	Doc-10 Contribution to KNCC project, Complete. Apr-11 Works substantially complete with the exception of minor landscaping works. Mar-12 Currently on hold awaiting completion of office accommodation review
52-	0	0	0	0	-73	-	•	0	0				Over commitment to be managed by Head of Proporty Assets and Facilities Management.

Inverciyde

COMMITTEE: REGENERATION

APPENDIX

Property Assets Allocation 2009/10/11 Health & Safety Works 2009/10/11 Various Properties DDA Works 2009/10/11 Enervo Compliance Works	Est Total	Actual to	Approved F Budget	Revised 6	Actual to 20	Est Est 2012/13	it <u>Est</u>	Est 2014/15	Future	Start Date	Original Completion	Completion	Status
Property Assets Allocation 2009/10/11 Health & Safety Works 2009/10/11 Various Properles DDA Works 2009/10/11 Enervo Compliance Works											Oaio	o die	
Energy Compilance works	1328	522 112	353 98	754 105	754 105 27	52 14 58	000		000	Apr-09 Apr-09 Apr-09	Mar-10 Mar-10 Mar-10	Mar-11 Mar-11 Mar-11	Various projects completed. Further works commenced Various projects completed. Further works commenced. Port Glasgow Town Hall complete. BEMS complete. Further works commenced.
Minor Works 2009/10/11 Office Accomodation Allowance 2009/10/11	269	33 33	94 1	37.	37.	25 46	000	000	000	5 80 340	Mar-10	Mar-11 Mar-11	Various projects comploted. Further works commenced. Minious projects completed. Further works commenced. Overlan served and works.
Reservoir General Works Various Properties Demolitions	65 E	၉၈	47	11	2 F	o io	50				Mar-10	Mar-11	Organia removaramento de Courock cemetery lodges complete. Cartsdyke Dennitison of Kilmacolin and Gourock cemetery lodges complete. Cartsdyke Tenants' Hall to be commenced imminently.
Inverciyde Leisure - Essential Upgrades	100	56	89	63	63	=	0	0	0	Apr-09	Mar-10	Mar-11	Contributions to Greenock Sports Centre Heating and Lady Octavia car park. Sand filter change at Port Glasgow pool complete. Further projects at Waterfront and
Farms - Essential Maintonanco	62	37	63	36	36	F	0	0	0	Apr-09	Mar-10	Mar-11	Bogiesione progressing. Various projects including replacement windows at Hardridgo and boiler replacement at Downes are compleie. Further works boing progressed.
Pathway Improvements Dosign & Pre Contract Works Allocation	38	22	18	6 77	9 77	10	00	00	00	Apr-09 Apr-09	Mar-10 Mar-10	Mar-11 Mar-11	Complote Various studios/feasabilities are complete. Further projects being developed
Indicativo Provision General Provision	2850	0	-150	-150	0	1000	1000	0001	0				
Contribution to Watt Complex Refurbishment	3000	0	0	0	0	6	3000	0	0				On hold
GMB - Fit out of Fire Museum	100	0	0	0	0	92	S.	0	0 0	Apr-11	Jun-11	Jun-11	Jun-11 Commenced on site April 2011
Horizon Projecto Arts Guild Includes £500k Capital Financed from Current Revenue)	2500	202	1000	200	ú	1512	586	0	0	Nov-10	Jun-12	Jun-12	Commenced on sile 22nd November 2010
Property Assets Supported Borrowing Total	13155	1807	3830	2737	2245	2920 4	4691 10	000	0				
Complete On Site					**								
Supported Borrowing													
Camplete on Site Allocation	57	0	58	73	23	0	0		0 0				Estimate for settlement of linal accounts for completed projects.
Complete on Site Supported Borrowing Total	73	0	28	73	73	0	0	0	0				
Prudentially Funded													
Croscent Street Facilities Demoifilon Devel Gien Contribution	100	ā 0	100	32	25 0	100	00	00	00	Nov-11	Dec-11	Dec-11	Crescent street depot demolished. Octavia Tenanis Hall to commence imminently.
Asset Management Plan Offices AMP - ECM Ponents	0	0	1500	0	0			- 0	0		8	8	property of the state of the st
Awr - row rupery Greenock Municipal Buildings	2000	0	0	332	332	1718	1700 12			Dec-10	tha	lba	Customer Contact Centre enabling works complete, Fagade referred works standed on site early factor and are and the complete in May 2011. Customer Contact Centre and control commenced.
Gourock Municipal Buildings Port Glasgow Hub Wellindton Academy Demolition	300 200 400	000	000	001	001			150 0 0	000	Aug-11	Nov-11	Nav-11	
Wallace Place Business Store Central Library Convention	1500 400 3600	000	000	0 5 24	24	726	500 75 2450 4		2000 C 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Aug-11 Nov-11	tba Nov-12	tba Nov-12	Dosign works commenced. Dosign works commenced.
Dala Centre West Slewart Street Lease Expiry	6 6 6 8	000	000	0 0 25	000			250 0 0 6 6 7 7	AND STATES OF THE STATES				
Depictorment Depot Replacement Depot Kim Drive Chiek Amenity Site Devot - Building Services Depot Ingleston Street Dilapidations	13000 700 300 500	0000	0000	0000	0000	500 0	7100 600 150 1	5000 50 150 0 500 0	0000	Aug-12 Mar-12	Nov-13 Nov-12	Nov-13 Nov-12	
Prudentially Funded Total	27665	16	1649	425	400	3424 13	13725 89	8925 1150	0				
Property Assets and Facilities Management Total	40893	1823	5537	3235	2718	6344 18	18416 99	9925 1150	0		190		

Inverciyde

COMMITTEE: REGENERATION

APPENDIX

	Status				See 5.5 of report				£500k CFCR shown in Supported Borrowing
13	Start Date Completion Completion Date Date						v-f		
12	Original Completion Date								
11	Start Date								
10	Future	0003			0	0	0	0000	0
6	Est 2014/15	0003			0	0	1150	0 1150 0	1150
8	Est 2013/14	2000			0	0	12550	1000 11550 0	1255
7	<u>Est</u> 2012/13	0003			10	10	27192	6613 19278 0	27192
9	Est 2011/12	<u>5000</u>			235	235	12071	2710 8861 0 500	12071
2	Actual to 25/03/11	0003			15	15	4652	2373 2279 0	4652
4	Revised Est 2010/11	0003			15	15	5169	2715 2304 0	5169
3	Approved Budget 2010/11	0003			260	260	13015	4047 8467 0	13015
2	Actual to 31/3/10	000J			849	849	4770	2846	4770
-	Est Total Actual to Cost 31/3/10	0003			1109	1109	62902	15884 44865 0	62902
The second secon	Project Name		Community, Investment Fund	Supported Borrowing	Lunderston Bay Visitor Facility (includes £203k funded from CFCR)	Community Investment Fund Supported Borrowing Total	Regeneration Total	Summary Per Funding Source Supported Berrowing Prudentially Funded Grant Funding	Crun Regeneration Total